Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

1st & Final Bill (For Other Works) Date.....

ision: **BBMP, Dasarahally** Sub-Division: **Shettyhalli Sub Division**

Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional Schedule Docket No. Head of Account:

Cost: 50.00 Lakhs D.R.No. :

ame of Work s per sanctioned estimate) :	Improvements to road and drain at Kaveri layout Adarshnagara Shettyhalli in Ward No.12, Shettyhalli Sub Division
ame of Contractor and Full Address	**M/s Technical Manager (West) KRIDL, Bangalore**
eference to Agreement No	**EE / DD / WO / 148 / 17-18 dated 22-07-2017**

Certified that the measurements were taken by me on 21/06/2018 and recorded in Pages 49063 to 49063 of measurement Book No. 4907/16-17 and that the work is satisfactorily executed.

Contractor

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Officer-in-charge of work

Certified that the measurement were taken by me on 21/6/18 and found correct. The work is satisfactorily cuted. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of work and the contractor has not previously received any advance on this security. These materials are of and erishable nature and are all required for immediate use on the work in connection with items for finished work have n agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Memorandum of Payment **Work Code: 012-17-000027 (P code-3158)**

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted
   towards cash advance recovery of
   b. Payments now made { cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor adjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

2nd and Final Bill → 495239=00
I → 99048=00
LWC → 49524=00 (-)
FSD → 247620=00 440733=00
LR → 39589=00
CST → 4952=00

Total amount adjusted - 451166=00

Contractor's Signature

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

eceived Rs..... (in words).....
.....
y cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness
.
.
Dated Signature of Contractor
aid by me by Cheque No.....Dated.....
ash Rs.....
Dated.....
nitials of Officer making payment

(For use in the Office)

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Audited and admitted for Rs. 495239=00
451166=00
440735=00
Stamp
Cheque for
by a...

Executive Engineer

Accounts Officer
Exe. Engineer
B.B.M.P. Dasarahalli Division

Sl. No.	Description of Item (chiksandra)	Unit	Previous Measurements		Present Measurements			Total up to date	
			Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	**Earthwork excavation by manual means in ordinary soil** invoiving in average horizont throw up to 2m & an average lift upto 1.5m , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specifications and directions of engineer in charge of the work	**Cum**			689.70	208.82	144023.15	689.70	144023.15
2	Providing and laying in position plain **cement concrete of mix 1:4:8** with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2 complete as per specifications and directions of engineer in charge of the work	**Cum**			94.05	5159.02	485205.83	94.05	485205.83
3	KSRB 4.2.2 : **Providing and laying in position reinforced cement concrete of design mix M20** with OPC cement @ 320kgs, with with 20mm and down size graded granite metal, coarse aggregate @ 0.69 cum and fine aggregates @ .460cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafairmed -2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings,pedastals,retaining walls, staircase, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications and directions of engineer in charge of the work	cum		190.64	216.31	6965.26	1506655.39	216.31	1506655.39
4	Providing and removing **centering, shuttering, strutting,. propping etc**., and removal of form work for vertical surface such as walls at any thickness, including attached1 pilasters, buttresses, plinth cilis and string courses cost of all materials, labour complete as per specifications and directions of engineer in charge of the work	**sqm**			1881.00	310.58	584200.98	1881.00	584200.98
5	**Providing T.M.T steel reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and directions of engineer in charge of the work	**Tonne**			12.97	**74331.44**	964078.78	12.97	964078.78
6	Providing & laying reinforeced cement **precast slabs of mix CC 1:11/2:3** using 20mm & down size graded Granite metal using HYSD 10mm dia steel @ 100mm c/c both ways & Complete as per specfications.	**sqm**			511.50	1680.00	859320.00	511.50	859320.00
				Total Rs			**4543484.13**		**4543484.13**
				Add KRIDL charges @ 9%			**408913.57**		**408913.57**
				Grand Total Rs			**4952397.70**		**4952397.70**

Certificate

1 Certified that the contractor has work done satisfactorily.
2 The contractor has removed the debries from work site.
3 There is no any dept. materials issued to contractor

Assistant Engineer
Ward No 12, Shettyhalli

Assistant Executive Engineer
Shettyhalli Sub Division
BBMP, Bangalore